



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD

Block B&52-O Mon Gas Pipeline - Front End Engineering Design and Cost Estimate Services Risk Management Report

493-J1-0027 – 00-PM-TSK-0001

7 January 2010



Hydrocarbons

9th Floor, Airport Business Centre
10 Pho Quang Street
Tan Binh District, Ho Chi Minh City
Vietnam
Telephone: +84 8 6255 6488
Facsimile: +84 8 6296 9239
www.wpv.com.vn

© Copyright 2010 WorleyParsons



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

**PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD
BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES
RISK MANAGEMENT REPORT**




Disclaimer

This report has been prepared on behalf of and for the exclusive use of PetroVietnam Southwest Gas Project Management Board, and is subject to and issued in accordance with the agreement between PetroVietnam Southwest Gas Project Management Board and WorleyParsons.

WorleyParsons accepts no liability or responsibility whatsoever for it in respect of any use of or reliance upon this report by any third party.

Copying this report without the permission of PetroVietnam Southwest Gas Project Management Board or WorleyParsons is not permitted.

PROJECT 493-J1-0027 - BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES

| REV | DESCRIPTION | ORIG | REVIEW | WORLEY-PARSONS APPROVAL | DATE | CLIENT APPROVAL | DATE |
|-----|----------------|--|---|---|------------|-----------------|------|
| 0 | Issued for Use |  ANP |  VS |  N/A | 7 Jan 2010 | N/A | N/A |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

**PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD
BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES
RISK MANAGEMENT REPORT**

CONTENTS

| | | |
|-------|--------------------------------------|----|
| 1. | EXECUTIVE SUMMARY..... | 1 |
| 2. | INTRODUCTION..... | 2 |
| 3. | RISK ASSESSMENT PROCESS..... | 3 |
| 4. | RISK ASSESSMENT WORKSHOP..... | 4 |
| 4.1 | Risk Evaluation Scales..... | 5 |
| 4.1.1 | Consequence Scales..... | 5 |
| 4.1.2 | Likelihood Scales..... | 6 |
| 4.1.3 | Risk Matrix..... | 6 |
| 4.2 | Risk Treatment..... | 7 |
| 4.3 | Workshop Attendees..... | 7 |
| 5. | RISK WORKSHOP RESULTS..... | 8 |
| 5.1 | Stakeholders Identified..... | 8 |
| 5.2 | Key Success Factors Identified..... | 8 |
| 5.3 | Risk Assessment Summary..... | 8 |
| 6. | CONCLUSIONS AND RECOMMENDATIONS..... | 11 |
| 7. | REFERENCES..... | 12 |

Appendices

- APPENDIX 1 - Risk Register
- APPENDIX 2 - Risk Map



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD

BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES

RISK MANAGEMENT REPORT

1. EXECUTIVE SUMMARY

This risk assessment workshop was held on 10th Nov 2009 at WorleyParsons (Thailand) Office in order to review and identify the Risks associated with the Block B&52 O Mon Gas Pipeline – Front End Engineering Design and Cost Estimate Services Project.

The risk assessment workshop identified 28 risks as Extreme and High. The top 10 of risks are as follows:

- Risk 1 Safety during construction (Offshore) (e.g. Experience of EPC Contractor)
- Risk 2 Safety during construction (Onshore)
- Risk 3 Safety during construction (Offshore) (e.g. Experience of Subcontractor)
- Risk 4 Completion of the pipeline coating (FBE) in time for the installation
- Risk 5 Quality of the coating (FBE) contractor
- Risk 6 Interface between all stake holders
- Risk 7 Interface between lower tier stakeholder (e.g. EPC, subcontractor, vendor, etc.)
- Risk 8 GSA approval (Time)
- Risk 9 Potential subcontracting of Detailed engineering (e.g. poor engineering, etc.)
- Risk 10 Potential changes to the FEED design basis due to changes of upstream design.

Actions have been developed to address the key risks identified for the project. Even after treatment 21 risks remain 'Extreme' and 'High' and will remain so unless additional mitigation actions are implemented.



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD

BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES

RISK MANAGEMENT REPORT

2. INTRODUCTION

PetroVietnam Southwest Gas Project Management Board of the Socialist Republic of Vietnam (PVSWG) is responsible for the development of the Block B&52 – O Mon Gas Pipeline Project implemented to transport natural gas from a proposed Central Processing Platform (CPP) located in Block B & 52 fields to Ca Mau, O Mon, Tra Noc Power Plants, and Neighbouring Industrial Zones in provinces along the pipeline route.

The development of CPP will be done by Chevron and including equipment of pipeline on CPP and Riser from the flange downstream of the gas sales meter to the flange downstream of Subsea Isolation Valve (SSIV).

Pipeline route originates from CPP and includes as follow:

- Approximately 90 m riser and facilities on CPP
- Approximately 246 km subsea pipeline
- Shore crossing
- Mui Tram Landfall station (LFS)
- Approximately 152.4 km onshore pipeline, including line break valve
- Ca Mau Gas Distribution Station (GDS)
- O Mon Gas Distribution Centre (GDC)
- Approximately 9.5 km onshore pipeline from GDC to Tra Noc GDS
- Tra Noc Gas Distribution Station (GDS)

The Project investment objective is to contribute to the economic development in Southwest provinces and to secure gas/power supply in Vietnam. The Offshore and Onshore pipeline is scheduled to be finished by the Q2-2014.



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD

BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES

RISK MANAGEMENT REPORT

3. RISK ASSESSMENT PROCESS

The Company has used a formalised process for the identification and management of business and project risks for a number of years, both on behalf of our customers and for our own internal purposes. The basic driver behind these processes is to identify and manage business and project risks so that the best objectives can be achieved.

The process that the Company uses is based broadly on the Australian and New Zealand Standard for Risk Management AS/NZS 4360:2004, which is considered an international benchmark standard in risk management.

The process involves the following steps:

- The business/project risks are identified, generally by a facilitated brainstorming session involving key stakeholders in the project;
- The risks are evaluated, analysed and prioritised into broad categories (e.g. extreme, high, medium and low risks), based on the likelihood of the risk occurring, and the consequences if it were to occur;
- The critical risks are assessed and treated – treatment can include actions to reduce either the likelihood or the consequences or both, the off-loading of risks to another party more suitable to accept such risks, or the acceptance and on-going management of a risk. The treatment of a risk may involve allocating some money to cover the treatment.
- Opportunities are also identified utilising this process by focusing on the possible additional benefits which could be extracted.

The output from this process is a Risk Management Plan, which includes the following documents:

- Risk Maps, before and after treatment;
- Risk Register, Risk Treatment Plan and Risk Action Plan.

These documents form part of the strategic project management process for the project, and must be communicated to the project team and monitored, reviewed and updated progressively throughout the project execution.



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

**PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD
BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES
RISK MANAGEMENT REPORT**

4. RISK ASSESSMENT WORKSHOP

The risk workshop was conducted in accordance with guidance given in AS 4360 and recorded in a spreadsheet format utilising a structured brainstorming approach.

The risk identification process was assisted with the use of guidewords, and drew on the experience of the assembled workshop participants.

Where a risk was identified and considered credible, the current controls and possible consequences were investigated and recorded. The risk associated with the identified risk were then characterised based on the identified consequence and likelihood of occurrence using a risk matrix.



WorleyParsons PetroVietnam Engineering JSC

**PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD
BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES
RISK MANAGEMENT REPORT**

4.1 Risk Evaluation Scales

This section details the scales utilised for this project risk workshop.

4.1.1 Consequence Scales

The Workshop Attendees reviewed the suggested risk consequences and agreed on the following scale for this workshop:

| | Consequences | | | | |
|----------------------------|---|---|---|---|--|
| | 1 - Insignificant | 2 - Minor | 3 - Moderate | 4 - Major | 5 - Catastrophic |
| Safety and Health | First Aid Case | Minor Injury, Medical Treatment Case with/or Restricted Work Case. | Serious injury or Lost Work Case | Major or Multiple Injuries permanent injury or disability | Single or Multiple Fatalities |
| Environment | No impact on baseline environment. Localized to point source. No recovery required | Localized within site boundaries. Recovery measurable within 1 month of impact | Moderate harm with possible wider effect. Recovery in 1 year | Significant harm with local effect. Recovery longer than 1 year. | Significant harm with widespread effect. Recovery longer than 1 year. Limited prospect of full recovery |
| Financial | <\$10m | \$10m - \$50m | \$50m - \$150m | \$150m - \$300M | >\$300m |
| Production/Schedule | Up to 3 days | 3 days – 1 week | 1 wk – 1 month | 1 – 6 months | > 6 months |
| Reputation | Localized temporary impact | Localized, short term impact | Localized, long term impact but manageable | Localized, long term impact with unmanageable outcomes | Long term regional impact |
| Business Impact | Impact can be absorbed through normal activity | An adverse event which can be absorbed with some management effort | A serious event which requires additional management effort | A critical event which requires extraordinary management effort | Disaster with potential to lead to collapse of the project |



WorleyParsons PetroVietnam Engineering JSC

PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD
BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES
RISK MANAGEMENT REPORT

4.1.2 Likelihood Scales

The Workshop utilised the following likelihood scale for this workshop:

| <i>Likelihood Category</i> | | | | |
|--|--|--|---|--|
| E | D | C | B | A |
| Rare | Unlikely | Moderate | Likely | Almost Certain |
| Highly unlikely to occur on this project | Given current practices and procedures, this incident is unlikely to occur on this project | Incident has occurred on a similar project | Incident is likely to occur on this project | Incident is very likely to occur on this project, possibly several times |
| OR | | | | |
| 5% chance of occurring | 20% chance of occurring | 50% chance of occurring | 80% chance of occurring | 95% chance of occurring |

4.1.3 Risk Matrix

| | | Consequence | | | | |
|------------|----------------|---------------|-------|----------|-------|--------------|
| | | Insignificant | Minor | Moderate | Major | Catastrophic |
| Likelihood | Almost Certain | H | H | E | E | E |
| | Likely | M | H | H | E | E |
| | Moderate | L | M | H | E | E |
| | Unlikely | L | L | M | H | E |
| | Rare | L | L | M | H | H |

Once evaluated, the above risk matrix allows risks to be prioritised for action/risk treatment.



WorleyParsons PetroVietnam Engineering JSC

PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD

BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES

RISK MANAGEMENT REPORT

| Risk Severity Rating | Priority (1 is highest) | Action Required |
|----------------------|-------------------------|-------------------------------|
| E - Extreme | 1 | Immediate attention |
| H - High | 2 | Immediate attention |
| M - Moderate | 3 | Action as soon as practicable |
| L - Low | 4 | Low priority |

4.2 Risk Treatment

Where the risks were evaluated and deemed intolerable by the workshop participants, risk treatment or 'action plans' were identified. For completeness and to check their effectiveness, the risks severity before and after treatment (i.e. with the action plan in place) were determined.

4.3 Workshop Attendees

The workshop was conducted on 10th November 2009 at Phaholyothin Conference Room, WorleyParsons Office, Thailand.

The workshop attendees are given in Table 1.

Table 1 Workshop Attendees

| Name | Position | Company |
|-------------------------|--|---------|
| Mr. Tran Van Vinh | General Manager of Gas Division | PVN |
| Mr. Nguyen Manh Tuong | Deputy Director | PVSWG |
| Mr. Chav Thanh Le | Manager of Technical Dept. | PVSWG |
| Mr. Julian Taylor | Manager of Project | WPV |
| Mr. V. G. Shanbhag | Project Director | WPV |
| Mr. Andrew J Wood | Business Group Manager (Pipeline and Terminal) | WPV |
| Mr. Anurak. Puengrotham | Senior Project Engineer | WPV |
| Mr. Lee Chong Fong | Project Manger (Offshore) | WPV |



WorleyParsons PetroVietnam Engineering JSC

PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD
BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES
RISK MANAGEMENT REPORT

5. RISK WORKSHOP RESULTS

5.1 Stakeholders Identified

The following key Stakeholders were identified by the Risk Workshop Team:

- PetroVietnam
- PetroVietnam SouthWest Board
- Chevron
- WPV
- Local Authorities
- Local Population

5.2 Key Success Factors Identified

The following Key Success Factors were identified by the Risk Workshop Team:

- Achieve clear scope definition at FEED
- Achieve cost estimate to agreed accuracy.
- Achieve the project delivery schedule
- Achieve the functional requirement
- Maximization of Vietnamese content
- VSP performance
- Quality of end product
- Meeting local authority requirement
- Environmental Performance
- Access right, timing and cost

- Safety Performance to international standard

5.3 Risk Assessment Summary

A total of 42 risks were identified for the Block B&52 – O Mon Gas Pipeline Project.



WorleyParsons PetroVietnam Engineering JSC

PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD

BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES

RISK MANAGEMENT REPORT

Table 2 Risk Summary Table

| Rank | No. | Description | Before | After |
|------|-----|--|----------|----------|
| 8 | 22 | GSA approval (Time) | Extreme | Extreme |
| 1 | 2 | Safety during construction (Offshore) | Extreme | High |
| 2 | 3 | Safety during construction (Onshore) | Extreme | High |
| 3 | 4 | Safety during construction (Offshore) | Extreme | High |
| 5 | 10 | Completion of the pipeline coating (FBE) in time for the installation | Extreme | High |
| 6 | 11 | Quality of the coating (FBE) contractor | Extreme | High |
| 4 | 20 | Interface between all stake holders | Extreme | High |
| 11 | 1 | Safety in design | High | High |
| 29 | 13 | Escalation (outside EPC's SOW) over the duration of the project. e.g. Land Acquisition, etc. | High | High |
| 21 | 14 | Experience level of available suppliers / vendors | High | High |
| 15 | 15 | Estimated cost supplied by the vendor during FEED (accuracy) | High | High |
| 16 | 19 | Approval time for order (LLI) placement | High | High |
| 12 | 28 | Failure of Hydrostatic Test of Offshore Pipeline caused by workmanship | High | High |
| 13 | 29 | Failure of Hydrostatic Test of Offshore Pipeline caused by pipeline defect | High | High |
| 26 | 35 | The seasonal weather may impact the construction schedule during extreme dry or wet season. | High | High |
| 17 | 38 | Inadequate of material handling capability | High | High |
| 27 | 39 | Gas availability for commissioning | High | High |
| 18 | 40 | EPC contractor management of subcontractors and vendors | High | High |
| 19 | 41 | Relations with local community leading to possible delay of project | High | High |
| 28 | 42 | Limited experience of EPC Contractor. | High | High |
| 33 | 33 | Failure of Hydrostatic Test of Onshore Pipeline caused by workmanship | Moderate | High |
| 7 | 21 | Interface between lower tier stakeholder (e.g. EPC, subcontractor, vendor, etc.) | Extreme | Moderate |
| 9 | 23 | Potential subcontracting of Detailed engineering (e.g. poor engineering, etc.) | Extreme | Moderate |
| 10 | 24 | Potential changes to the FEED design basis due to changes of upstream design. | Extreme | Moderate |
| 20 | 7 | Disposal of the Hydrotest Water (Offshore) | High | Moderate |
| 14 | 12 | Escalation over the duration of the project | High | Moderate |
| 22 | 16 | Sub-Contractor, and Supplier Financial Stability | High | Moderate |



WorleyParsons PetroVietnam Engineering JSC

PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD

BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES

RISK MANAGEMENT REPORT

| | | | | |
|----|----|---|----------|----------|
| 23 | 18 | Delay of Payment of EPC Contractor to subcontractors | High | Moderate |
| 24 | 31 | Risk of damage of the pipeline caused by method of installation at shore approaching area and shore crossing point to LFS | High | Moderate |
| 25 | 32 | Risk of slippage damage between concrete coating and corrosion coating during pulling the pipeline at the shore approaching area. | High | Moderate |
| 30 | 17 | Delay of Payment of Owner to EPC Contractor | Moderate | Moderate |
| 31 | 27 | Delay of offshore pipeline by the development of CPP by CVX. | Moderate | Moderate |
| 34 | 34 | Failure of Hydrostatic Test of Onshore Pipeline caused by pipeline defect | Moderate | Moderate |
| 35 | 36 | The risk of having limited HDD machines for crossing that could not be done by other method. | Moderate | Moderate |
| 32 | 37 | Risk of HDD unsuccessfully pulling the pipeline. | Moderate | Moderate |
| 37 | 6 | Impact to local environment during construction phase (Onshore) | Low | Moderate |
| 36 | 5 | Impact to local environment during construction phase (Offshore) | Low | Low |
| 38 | 8 | Disposal of the Hydrotest Water (Onshore) | Low | Low |
| 42 | 9 | Emission (pipeline only) impact to the environment | Low | Low |
| 39 | 25 | Delay of pipeline (offshore) installation by offshore UXO survey. | Low | Low |
| 40 | 26 | Platform location has not been confirmed by CVX. | Low | Low |
| 41 | 30 | Delay of Offshore pipeline installation caused by natural causes e.g. storm, etc. | Low | Low |

Risk treatment has been applied where appropriate and action plans identified to reduce the risks.

The full workshop risk assessment findings are presented as Appendix 1 including all of the action plans identified. The workshop minutes should be read in their entirety and responsibilities and completion dates need to be assigned as part of this review. Appendix 2 presents the before and after treatment risk maps.



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

**PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD
BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES
RISK MANAGEMENT REPORT**

6. CONCLUSIONS AND RECOMMENDATIONS

The Risk Management Plan should be reviewed during the FEED as specified in the Project Management Plan to ensure that appropriate actions have been taken and followed up. Reviews should also occur at the commencement of a new project phase or if there are significant changes to the project scope or operating environment.

The Risk Management Plan, including action parties and forecast action close-out dates, is a "live" document and as such, should be maintained on the project schedule or a stand alone Risk Schedule. The Risk Management Plan attached is the current version resulting from the risk management session.



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

**PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD
BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES
RISK MANAGEMENT REPORT**

7. REFERENCES

1. AS/NZS 4360: 2004 Risk Management, Standards Australia



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

**PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD
BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES
RISK MANAGEMENT REPORT**

Appendix 1 - Risk Register

Risk Register and Action Plan

| | |
|-------------|---|
| Column Key: | Do not enter data - automatically generated field |
| | Drop down list, select one item from list |
| | Enter text in this column |

| Number | Rank | Risk Description (Event and Consequence) | Category | Existing Controls | Risk Severity Before Treatment | | | Risk Treatment Plan | Ability to Influence | Action Plan Type | Risk Severity After Treatment | | | | |
|--------|------|--|-----------------------------------|--|--------------------------------|---------------|-----------------------------|---------------------|--|------------------|-----------------------------------|------------|----------------------------|------------|----------|
| | | | | | Consequence | Likelihood | Risk Level Before Treatment | | | | Consequence | Likelihood | Risk Level After Treatment | | |
| 1 | 11 | Safety in design | Safety and Health | FEED has defined international and local Code and Standard. | 5 | Catastrophic | E Rare | High | Safety and design procedure for good engineering practice shall be defined in EPC package. | Moderate | Avoid / eliminate | 5 | Catastrophic | E Rare | High |
| 2 | 4 | Safety during construction (Offshore) | Safety and Health | Using experienced and reputable EPC Contractor. | 5 | Catastrophic | D Unlikely | Extreme | Experience Management Team will be appointed for the selection of the EPC contractor. | High | Reduce likelihood | 5 | Catastrophic | E Rare | High |
| 3 | 2 | Safety during construction (Onshore) | Safety and Health | PVC has been nominated as Onshore EPC Contractor. | 5 | Catastrophic | D Unlikely | Extreme | In house PMT will be responsible for EPC implementation. | Moderate | Reduce likelihood and consequence | 5 | Catastrophic | E Rare | High |
| 4 | 3 | Safety during construction (Offshore) | Safety and Health | Subcontractor selection prequalification process will follow local regulation. | 5 | Catastrophic | D Unlikely | Extreme | In house PMT will be responsible for EPC implementation. | Moderate | Reduce likelihood and consequence | 5 | Catastrophic | E Rare | High |
| 5 | 36 | Impact to local environment during construction phase (Offshore) | Environment | EIA study will be approved by local authority. | 2 | Minor | D Unlikely | Low | Construction activities will be supervised by PMT and EIA's consultant. | Moderate | Reduce likelihood and consequence | 2 | Minor | D Unlikely | Low |
| 6 | 37 | Impact to local environment during construction phase (Onshore) | Environment | EIA study will be approved by local authority. | 2 | Minor | D Unlikely | Low | Construction activities will be supervised by PMT and EIA's consultant. | Moderate | Reduce likelihood and consequence | 2 | Minor | D Unlikely | Low |
| 7 | 20 | Disposal of the Hydrotest Water (Offshore) | Environment | FEED will specify the information to incorporate in the EIA report. | 3 | Moderate | C Moderate | High | The same approved procedure of previous project will be adopted. | High | Avoid / eliminate | 3 | Moderate | D Unlikely | Moderate |
| 8 | 38 | Disposal of the Hydrotest Water (Onshore) | Environment | FEED will specify the information to incorporate in the EIA report. | 2 | Minor | D Unlikely | Low | Fresh water will be used for the Hydrostatic Test. | High | Avoid / eliminate | 2 | Minor | D Unlikely | Low |
| 9 | 42 | Emission (pipeline only) impact to the environment | Environment | FEED will specify the emission rate. | 1 | Insignificant | D Unlikely | Low | Design specification will specify the permissible emission rate. | High | Avoid / eliminate | 1 | Insignificant | D Unlikely | Low |
| 10 | 5 | Completion of the pipeline coating (FBE) in time for the installation | Procurement/Contractors/Suppliers | None | 4 | Major | C Moderate | Extreme | PMT will appoint a full time inspector plus a third party independent agency (DNV). | Moderate | Reduce likelihood | 4 | Major | D Unlikely | High |
| 11 | 6 | Quality of the coating (FBE) contractor | Procurement/Contractors/Suppliers | None | 4 | Major | C Moderate | Extreme | PMT will appoint a full time inspector plus a third party independent agency (DNV). | Moderate | Accept | 4 | Major | D Unlikely | High |
| 12 | 14 | Escalation over the duration of the project | Procurement/Contractors/Suppliers | 10% contingency | 3 | Moderate | B Likely | High | The Lump Sum EPC contract will be used. (Risk is transferred to EPC contractor). | High | Avoid / eliminate | 3 | Moderate | D Unlikely | Moderate |
| 13 | 29 | Escalation (outside EPC's SOW) over the duration of the project. e.g. Land Acquisition, etc. | Procurement/Contractors/Suppliers | 10% contingency | 2 | Minor | A Almost Certain | High | High level support from Sr. Management Level. | Moderate | Reduce likelihood | 2 | Minor | B Likely | High |
| 14 | 21 | Experience level of available suppliers / vendors | Procurement/Contractors/Suppliers | FEED will define the approved vendor list. | 3 | Moderate | C Moderate | High | The vendor list shall be continuously reviewed by PMT during the course of the project. | Low / None | Transfer / share | 3 | Moderate | C Moderate | High |
| 15 | 15 | Estimated cost supplied by the vendor during FEED (accuracy) | Procurement/Contractors/Suppliers | To address in the cost estimate contingency | 3 | Moderate | B Likely | High | Limit pricing to the approved vendor list. | Moderate | Reduce likelihood | 3 | Moderate | C Moderate | High |
| 16 | 22 | Sub-Contractor, and Supplier Financial Stability | Procurement/Contractors/Suppliers | Prequalification Procedure | 3 | Moderate | C Moderate | High | PMT will reserve the right to review any selection. Primary risk will transfer to the EPC Contractor. | High | Reduce likelihood | 3 | Moderate | D Unlikely | Moderate |
| 17 | 30 | Delay of Payment of Owner to EPC Contractor | Procurement/Contractors/Suppliers | None | 3 | Moderate | D Unlikely | Moderate | Payment will be linked to the Project Milestone. | High | Accept | 3 | Moderate | E Rare | Moderate |
| 18 | 23 | Delay of Payment of EPC Contractor to subcontractors | Procurement/Contractors/Suppliers | None | 3 | Moderate | C Moderate | High | PMT authorize to make a direct payment to subcontractor if agreed by EPC Contractor. | High | Accept | 2 | Minor | C Moderate | Moderate |
| 19 | 16 | Approval time for order (LI) placement | Procurement/Contractors/Suppliers | None | 3 | Moderate | B Likely | High | The procurement schedule should include the period required by PMT for approval. The procurement procedure shall be developed at the beginning of the project. | Moderate | Accept | 3 | Moderate | C Moderate | High |
| 20 | 4 | Interface between all stake holders | Project Management | None | 4 | Major | B Likely | Extreme | The steering committee will be participated by stakeholder's representative. | High | Avoid / eliminate | 3 | Moderate | C Moderate | High |
| 21 | 7 | Interface between lower tier stakeholder (e.g. EPC, subcontractor, vendor, etc.) | Project Management | None | 4 | Major | C Moderate | Extreme | Progress meeting and reporting. | Moderate | Reduce likelihood and consequence | 3 | Moderate | D Unlikely | Moderate |
| 22 | 8 | GSA approval (Time) | Project Management | None | 4 | Major | C Moderate | Extreme | None | Low / None | Accept | 4 | Major | C Moderate | Extreme |

Risk Register and Action Plan

| |
|---|
| Do not enter data - automatically generated field |
| Drop down list, select one item from list |
| Enter text in this column |

| Number | Rank | Risk Description (Event and Consequence) | Category | Existing Controls | Risk Severity Before Treatment | | | Risk Treatment Plan | Ability to Influence | Action Plan Type | Risk Severity After Treatment | | | | | | |
|--------|------|---|---------------|--|--------------------------------|------------|-----------------------------|---------------------|----------------------|--|-------------------------------|-----------------------------------|----------------------------|----------|---|----------|----------|
| | | | | | Consequence | Likelihood | Risk Level Before Treatment | | | | Consequence | Likelihood | Risk Level After Treatment | | | | |
| 23 | 9 | Potential subcontracting of Detailed engineering (e.g. poor engineering, etc.) | Engineering | None | 4 | Major | C | Moderate | Extreme | Review and Approval by PMT of both selection of detailed designer and approval of designed documents. | High | Reduce likelihood | 3 | Moderate | D | Unlikely | Moderate |
| 24 | 10 | Potential changes to the FEED design basis due to changes of upstream design. | Engineering | Agreed battery limit conditions. | 4 | Major | C | Moderate | Extreme | Schedule will be revised to allow upstream FEED to be completed. | High | Reduce likelihood and consequence | 3 | Moderate | D | Unlikely | Moderate |
| 25 | 39 | Delay of pipeline installation by UXO survey. | Construction | PMT will complete the UXO survey before the installation. | 2 | Minor | D | Unlikely | Low | PMT will include the UXO survey into the Master Schedule for keeping monitoring. | Moderate | Reduce likelihood | 2 | Minor | E | Rare | Low |
| 26 | 40 | Platform location has not been confirmed by CVX. | Construction | None. Coordinate of CPP are assumed. | 2 | Minor | D | Unlikely | Low | CVX FEED will be completed prior to EPC's contract awarded. | High | Accept | 2 | Minor | D | Unlikely | Low |
| 27 | 31 | Delay of offshore pipeline by the development of CPP by CVX. | Construction | None | 3 | Moderate | D | Unlikely | Moderate | CVX FEED will be completed prior to EPC's contract awarded. | High | Accept | 3 | Moderate | D | Unlikely | Moderate |
| 28 | 12 | Failure of Hydrostatic Test of Offshore Pipeline caused by workmanship | Construction | 100 % NDT (e.g. UT, RT, etc.) | 4 | Major | E | Rare | High | WQS and PQR will be approved. WQT will confirm the workmanship. | Moderate | Accept | 4 | Major | E | Rare | High |
| 29 | 13 | Failure of Hydrostatic Test of Offshore Pipeline caused by pipeline defect | Construction | Reputable mill, quality control procedure shall be approved by PMT. | 4 | Major | E | Rare | High | EPC contractor to verify FEED (e.g. buckling or lay stress analysis). | Moderate | Accept | 4 | Major | E | Rare | High |
| 30 | 41 | Delay of Offshore pipeline installation caused by natural causes e.g. storm, etc. | Construction | Contingency of both cost and schedule will be allowed. | 2 | Minor | D | Unlikely | Low | None | Low / None | Accept | 2 | Minor | D | Unlikely | Low |
| 31 | 24 | Risk of damage of the pipeline caused by method of installation at shore approaching area and shore crossing point to LFS | Construction | EPC responsible to propose the acceptable installation method. | 3 | Moderate | C | Moderate | High | Review of installation method by PMT and third party. | Moderate | Reduce likelihood | 3 | Moderate | D | Unlikely | Moderate |
| 32 | 25 | Risk of slippage damage between concrete coating and corrosion coating during pulling the pipeline at the shore approaching area. | Construction | EPC responsible to propose the acceptable installation method. | 3 | Moderate | C | Moderate | High | The acceptable method of installation to control the tension caused during pipeline laying. Tension testing of adhesion bonded of the concrete coating to corrosion coating shall be done. | Moderate | Reduce likelihood | 3 | Moderate | D | Unlikely | Moderate |
| 33 | 33 | Failure of Hydrostatic Test of Onshore Pipeline caused by workmanship | Construction | 100 % NDT (e.g. UT, RT, etc.) | 3 | Moderate | E | Rare | Moderate | WQS and PQR will be approved. WQT will confirm the workmanship. | Moderate | Reduce likelihood | 3 | Moderate | E | Rare | Moderate |
| 34 | 34 | Failure of Hydrostatic Test of Onshore Pipeline caused by pipeline defect | Construction | Reputable mill, quality control procedure shall be approved by PMT. | 3 | Moderate | E | Rare | Moderate | Adequate number of inspection team. | High | Reduce likelihood | 3 | Moderate | D | Unlikely | Moderate |
| 35 | 26 | The seasonal weather may impact the construction schedule during extreme dry or wet season. | Environment | None | 3 | Moderate | C | Moderate | High | To be addressed by EPC contract when planning work crew allocation. | Low / None | Accept | 3 | Moderate | C | Moderate | High |
| 36 | 35 | The risk of having limited HDD machines for crossing that could not be done by other method. | Construction | Selection of the Contractor. The confirmation of equipment availability shall be made. | 2 | Minor | C | Moderate | Moderate | EPC Contractor should propose mitigation. | Low / None | Accept | 2 | Minor | C | Moderate | Moderate |
| 37 | 32 | Risk of HDD unsuccessfully pulling the pipeline. | Construction | The experienced sub-contractor shall be selected. | 3 | Moderate | D | Unlikely | Moderate | EPC Contractor should propose mitigation. | Low / None | Accept | 3 | Moderate | D | Unlikely | Moderate |
| 38 | 17 | Inadequate of material handling capability | Construction | None | 3 | Moderate | B | Likely | High | EPC Contractor shall have approved plan for logistic, storage, transportation, etc. Appointing experienced logistic coordinator should be considered. | Low / None | Accept | 3 | Moderate | B | Likely | High |
| 39 | 27 | Gas availability for commissioning | Commissioning | None | 3 | Moderate | C | Moderate | High | Interface with CVX to be managed through the project life cycle. The contract provision should be made for delay also contingency plan for mothballing, etc. | Moderate | Accept | 3 | Moderate | C | Moderate | High |

Risk Register and Action Plan

| | |
|-------------|---|
| Column Key: | Do not enter data - automatically generated field |
| | Drop down list, select one item from list |
| | Enter text in this column |

| Number | Rank | Risk Description (Event and Consequence) | Category | Existing Controls | Risk Severity Before Treatment | | | Risk Treatment Plan | Ability to Influence | Action Plan Type | Risk Severity After Treatment | | | | | | |
|--------|------|---|-------------------------|---|--------------------------------|------------|-----------------------------|---------------------|----------------------|---|-------------------------------|------------|----------------------------|----------|---|----------|------|
| | | | | | Consequence | Likelihood | Risk Level Before Treatment | | | | Consequence | Likelihood | Risk Level After Treatment | | | | |
| 40 | 18 | EPC contractor management of subcontractors and vendors | Project Management | None | 3 | Moderate | B | Likely | High | Experienced contractor project management personnel (specifically sub-contract and procurement) | Moderate | Accept | 3 | Moderate | B | Likely | High |
| 41 | 19 | Relations with local community leading to possible delay of project | Community | Coordination with local authority for community relation. | 3 | Moderate | B | Likely | High | Security provision will be provided. | Low / None | Accept | 3 | Moderate | B | Likely | High |
| 42 | 28 | Limited experience of EPC Contractor. | Project Management | None | 3 | Moderate | C | Moderate | High | PMT will review and approve Key personels and capability. | Moderate | Accept | 3 | Moderate | C | Moderate | High |
| | | Delay of Access to construction site due to land compensation/acquisition | Government / Regulatory | None | 3 | Moderate | C | Moderate | High | PMT will liaison with local authority. | Low / None | Accept | 3 | Moderate | C | Moderate | High |



WorleyParsons
resources & energy



WorleyParsons PetroVietnam Engineering JSC

**PETROVIETNAM SOUTHWEST GAS PROJECT MANAGEMENT BOARD
BLOCK B&52-O MON GAS PIPELINE - FRONT END ENGINEERING DESIGN AND COST ESTIMATE SERVICES
RISK MANAGEMENT REPORT**

Appendix 2 - Risk Map



Risk Map
Before Treatment

| | | Consequence | | | | |
|------------|------------------|--------------------|----------------|------------------------------|-------------------|-------------------|
| | | Insignificant 1 | Minor 2 | Moderate 3 | Major 4 | Catastrophic 5 |
| Likelihood | A Almost Certain | | 13 | | | |
| | B Likely | | | 12 15 19 38 40 41 | 20 | |
| | C Moderate | | 36 | 7 14 16 18 31 32 35 39 42 | 10 11 21 22 23 24 | |
| | D Unlikely | 9 | 5 6 8 25 26 30 | 17 27 37 | | 2 3 4 |
| | E Rare | | | 33 34 | 28 29 | 1 |

Risk Map
After Treatment

| | | Consequence | | | | |
|------------|------------------|--------------------|------------|------------------------------------|------------|-------------------|
| | | Insignificant 1 | Minor 2 | Moderate 3 | Major 4 | Catastrophic 5 |
| Likelihood | A Almost Certain | | | | | |
| | B Likely | | 13 | 38 40 41 | | |
| | C Moderate | | 6 18 36 | 14 15 19 20 33 35 39 42 | 22 | |
| | D Unlikely | 9 | 5 8 26 30 | 7 12 16 21 23 24 27 31 32 34 37 | 10 11 | |
| | E Rare | | 25 | 17 | 28 29 | 1 2 3 4 |